```
********************************************************************************
** 15/9-19Bt2
****************************************************************
** START ***********************************************************************

DATE: 02/2002

Interpreter: Susanne Hadland

UNITS:
      3678.00 - 3768.00 CROMER KNOLL GP.
        3678.00 - 3768.00       Roedby Fm.
      3768.00 - 4035.80       VIKING GP.
        3768.00 - 3946.00     Draupne Fm.
      3946.00 - 4035.80 Heather Fm.
      4035.80 - 4214.00 VESTLAND GP.
      4035.80 - 4179.00       Hugin Fm.
      4179.00 - 4214.00 Sleipner Fm.
      4214.00 - 4250.00       HEGRE GP.
      4214.00 - 4250.00       Smith Bank Fm.

EVALUATION: 3700.0 - 4250.0 m

WATER DEPTH:       85 m (completion log)

LOGS for PETROEVAL:

BIT SIZE:               BS (Version:  SFINX in Geo)

CALIPER (LFP_CALI):           CALI (Version: SFINX in Geo)

GAMMA RAY (LFP_GR):           GR (Version: STAT in main project)

NEUTRON POROSITY (LFP_NPHI):  NPHI (Version: STAT in main project)

VELOCITY    (LFP_DT):   DT (Version: STAT in main project)

            (LFP_DTS):  DTS (Version: STAT in main project)

DENSITY (LFP_RHOB):

LFP_PEF       :             PE (Version: SFINX in Geo)


RESISTIVITY (LFP_RT):   RT (Version: STAT in main project)

            (LFP_RXO):  set to NULL

SHALE VOLUME:

-------------------------------------------------------------------------
         | GRMIN(lin.) | GRMAX(lin.) |   NPHISH   | SLOPE | VSH_METHOD
-------------------------------------------------------------------------
Roedby Fm.  |  LFP_GRMIN  |  LFP_GRMAX  | LFP_NPHISH | 1.00  | GR/DN
Draupne Fm. |  LFP_GRMIN  |  LFP_GRMAX  | LFP_NPHISH | 1.00  | GR/DN
Heather Fm. |  LFP_GRMIN  |  LFP_GRMAX  | LFP_NPHISH | 1.00  | GR/DN
Hugin Fm.   |  LFP_GRMIN  |  LFP_GRMAX  | LFP_NPHISH | 1.30  | GR/DN
Sleipner Fm.      |  LFP_GRMIN  |  LFP_GRMAX  | LFP_NPHISH | 1.00  | GR/DN
Smith Bank Fm.    |  LFP_GRMIN  |  LFP_GRMAX  | LFP_NPHISH | 1.00  | GR/DN
```

```
MATRIX DENSITY: set to 2.65 g/cc general (VSHALE=2.68)
                LFP_RHOMANC

TEMPERATURE:      final wellreport (1998, page 35)
                3700-4129.99 "LFP_TEMP" = -1.95390951633  + 0.02759878710 *
"DEPTH"
            4130-4250    "LFP_TEMP" =     59.21866989136 + 0.01273194794 *
"DEPTH"

PRESSURE:   final wellreport (1998, page 35)

            "LFP_PRESS" = -37.53221893311 + 0.09352748841 * "DEPTH"


SALINITY:    150000 ppm



HYDROCARBON:      GAS:  gas gravity: 0.92

            OIL:
                API     25.89   (0.899)  [API] (g/cc)
                GOR       109      [Sm3/Sm3]
            gas gravity   0.84  (oil associated gas)




FLUID EVAL. LFP_RHOHW = LFP_RHOO  (15/9-19A oil in Hugin Fm)
            LFP_RHOMF = LFP_RHOO  oil based mud (report)
            LFP_KFLMF = LFP_KFLO

            LFP_WATER: set to 1.00 all interval (dry well)
            LFP_GAS:   set to 0.00 all interval
            LFP_OIL:   set to 0.00 all interval

DATA EDITING    RHOB good quality  "LFP_RHOB" = "LFP_RHOB_LOG"
                DT   godd quality  "LFP_DT" = "LFP_DT_LOG"

            (RHOB, DT correspond, CALI good quality)

LFP_MODEL:      0.0 to all intervall (=water case)

LFP_COAL:       set to 0.00
                Sleipner Fm. only:
            LFP_COAL:
             IF ("LFP_PHIT" > 0.33 ) THEN
             "LFP_COAL"=1;
             ELSE
             "LFP_COAL"="LFP_COAL";
             END IF;
             manual editing


PETROEVAL:  RMF=0.02 (default) not used (RXO set to NULL)
            BE(B/O/G)=0.2/0.2/0.2
            a=1.00
            m=2
            n=2
            Carbonate DT: 77
```

```
            Carbonate RHOB: 2.65
            Sand PHIE: 0.1
            Sand VSH: 0.5

COMMENTS:

FLUID REPLACEMENT MODELING:

            LFP_SUBST: copy of LFP_SAND in Hugin, else 0.


            SOT/SGT_SUBST:
            (1.00-(1.00-(LFP_PHIE/LFP_PHIT)*(1.0-0.1)))*LFP_SUBST

              density log qualifier:      0
            correction qualifier:   1
            *far offset angle:      30

** END ***************************************************************************
```